

Road	Status / Estimated Completion
Allen Rd	<ul style="list-style-type: none"> <li>• Repair completed</li> </ul>
Cold Pond Rd – culverts	<ul style="list-style-type: none"> <li>• JP is set to fix the culverts again before July 13<sup>th</sup>.</li> </ul>
Cold Pond Rd – Shim and Overlay	<ul style="list-style-type: none"> <li>• Springfield Paving starts paving July 13<sup>th</sup></li> </ul>
Crane Brook Rd	<ul style="list-style-type: none"> <li>• Scope of Work (SOW) in progress</li> </ul>
Derry Hill Rd	<ul style="list-style-type: none"> <li>• Work is scheduled to begin on August 3 with road reclamation.</li> <li>• Dirt work is anticipated to start around August 17.</li> <li>• Paving is planned for September or October.</li> <li>• Project completion is expected by November 30, 2026, or sooner.</li> </ul>
Forest Rd	<ul style="list-style-type: none"> <li>• All but three culverts have been replaced; those remaining will be addressed once water levels recede.</li> <li>• Core samples have been collected; currently awaiting results.</li> <li>• Once we have the core sample results a meeting will be set up with Basin Brothers for a discussion on road grinding</li> </ul>
Grout Hill Bridge repair	<ul style="list-style-type: none"> <li>• The extent of scouring was greater than initially anticipated.</li> <li>• A DES shoreline permit has been submitted.</li> <li>• Work will resume once the permit is approved and water levels recede.</li> </ul>
Sam Putnam Rd	<ul style="list-style-type: none"> <li>• Culvert replaced</li> <li>• Road graded &amp; ditched</li> <li>• Report and pictures sent to FEMA/ HSEM EHP to approve</li> </ul>
Thayer Brook Rd	<ul style="list-style-type: none"> <li>• Finalizing SOW and DES documentation</li> <li>• Meeting with Randy Rhodes &amp; Ben Fuzzy Brothers -July 1 – 7am</li> <li>• Site visit with DES and HSEM – date to be determined</li> </ul>