

Road	Status / Estimated Completion
Allen Rd	<ul style="list-style-type: none"> • Sinkhole caused by a collapsed culvert • An emergency DES shoreline permit has been submitted and is currently pending approval • Repairs will begin once the permit is approved
Cold Pond Rd - culverts	<ul style="list-style-type: none"> • JP is set to fix the culverts within the next two weeks
Cold Pond Rd - Shim and Overlay	<ul style="list-style-type: none"> • Springfield Paving is to start middle or end of June.
Crane Brook Rd	<ul style="list-style-type: none"> • Scope of Work (SOW) in progress
Derry Hill Rd	<ul style="list-style-type: none"> • Work is scheduled to begin on August 3 with road reclamation. • Dirt work is anticipated to start around August 17. • Paving is planned for September or October. • Project completion is expected by November 30, 2026, or sooner.
Forest Rd	<ul style="list-style-type: none"> • All but three culverts have been replaced; those remaining will be addressed once water levels recede. • Core samples have been collected; currently awaiting results. • Once we have the core sample results a meeting will be set up with Basin Brothers for a discussion on road grinding
Grout Hill Bridge repair	<ul style="list-style-type: none"> • The extent of scouring was greater than initially anticipated. • A DES shoreline permit has been submitted. • Work will resume once the permit is approved and water levels recede.
Sam Putnam Rd	<ul style="list-style-type: none"> • Scheduled for completion by 6/4/2026
Thayer brook Rd	<ul style="list-style-type: none"> • Finalizing SOW and DES documentation • Site visit with DES and HSEM